

Kris Schwab

Core Facility Solutions

11/11/2021 | 1 Photos



CORE FACILITY
— SOLUTIONS —

Trinity Lutheran Church of Bismarck

Weekly Report for Week Ending 11/12/2021

Weekly Report

Progress as of this week:

The new chiller has been set in place by City Air. They still need to level it and will connect the new water piping. The electricians were onsite this week to get power to the new equipment. Once that is done, we can start the new air handlers, but we will have to operate them manually for a short while. We also want to get power to the new pumps so that we can leak test the new piping.

Plan for next week:

Core will continue to work with all contractors to ensure project runs smoothly and take care of issues that arise. Regular building checks will continue to keep the building temperature as comfortable as possible.

City Air Mechanical will be back to work on the chiller and air handler replacement.

Johnson Controls will continue to work in controls installation.

Frontier Electric will be onsite to work on getting power to the new equipment and run control wiring for the new temperature controls.

Items of note:

The team has decided to hold weekly construction meetings for the next few weeks while the bulk of the project is going on.

1



The new chiller is here and set in place.

Project: Trinity Lutheran
Date: 11/11/2021, 4:52pm
Creator: Kris Schwab