

Trinity Lutheran Church of Bismarck

Weekly Report for Week Ending 2/4/2022

Recent Progress:

The team continues to work on installing the new temperature control system. Johnson Controls has been working hard to get the temperature control system components connected to the heating and ventilation equipment. The office areas and main restrooms are complete along with some ancillary areas. Johnson Controls is currently working on the education areas and will move to larger equipment next.

Plan for the next few weeks:

Core will continue to work with all contractors to ensure project runs smoothly and take care of issues that arise. Regular building checks will continue to keep the building temperature as comfortable as possible. Once the new temperature control system is fully installed, Core will commission the entire system and its components as well as train the building staff on how to operate the new system.

Core has been assisting Johnson Controls by picking up parts from the Johnson Controls Minot office and getting them to the church so that the technician(s) can keep working.

City Air Mechanical will be onsite the week of 2/7 to work on installing more heating valves, fill the chilled water lines and leak test, along with other plumbing items.

Items of note:

The changeover of the gas meter was completed by MDU with little to no issues. All equipment appears to be functioning properly after the changeover.