

## **Trinity Lutheran Church of Bismarck**

### **Weekly Report for Week Ending 2/11/2022**

#### Recent Progress:

The team continues to work on installing the new temperature control system. Johnson Controls has been working to get the temperature control system components connected to the heating and ventilation equipment. The office areas and main restrooms are complete along with some ancillary areas. Johnson Controls is currently working on the education areas and will move to larger equipment next.

#### Plan for the next few weeks:

Core will continue to work with all contractors to ensure project runs smoothly and take care of issues that arise. Regular building checks will continue to keep the building temperature as comfortable as possible. Once the new temperature control system is fully installed, Core will commission the entire system and its components as well as train the building staff on how to operate the new system.

Core has been assisting Johnson Controls by picking up parts from the Johnson Controls Minot office and getting them to the church so that the technician(s) can keep working.

Johnson Controls connected the new controls workstation on 2/11/2022. At the time this report was written, there is no update as to the final status and completion of this task. More information to follow in the next report.

Core and City Air Mechanical discussed filling the chiller in late March when the weather cooperates a little better. At the same time when weather permits, they will also flush/fill/clean the heating system piping. Valves that need to be installed on radiation and air handlers will be done ahead of time so that the control system can get finished.

#### Items of note:

MDU and Straightway Construction are planning to meet next week to discuss concealing the new gas piping in the basement below the stairs.